

Overdue Tasks Report

Generated on: 2026-06-04

Project	Task	Assigned To	Priority	Due Date	Days Overdue
Senior VP Cabin Revamp	Get CAD and PDF Layour	N/A	medium	2026-02-09	115
Senior VP Cabin Revamp	Site Visit	N/A	medium	2026-02-09	115
Reception Revamp	Material pricing	YUVARAJ S	high	2026-02-12	112
Canteen Renovation	3D Drawing approval	N/A	medium	2026-02-12	112
MD Cabin and Other cabin Upgrade - Sysafe	get me pricing for Motor	N/A	medium	2026-02-12	112
	Create BOQ	SIVARAM C	medium	2026-02-13	111
Carpay ODC	Create Scope	SAM	medium	2026-02-13	111
Carpay ODC	Compile Pricing and Creat	SIVARAM C	medium	2026-02-14	110
Carpay ODC	Get Vendor Quotes	SIVARAM C	medium	2026-02-14	110
EB3 LIFT GLASS REPLACEMENT	Execution	N/A	medium	2026-02-15	109
Carpay ODC	Create Proposal and send	SAM	medium	2026-02-16	108
False Ceiling at Hexaveristy	send Proposal to Client	N/A	medium	2026-02-20	104
False Ceiling at Hexaveristy	Verify Proposal	SAM	medium	2026-02-25	99
BOQ Products Adding	Create New Products for	N/A	medium	2026-03-04	92
Canteen Renovation	iiii	N/A	medium	2026-03-04	92
Restroom Cubicle	Get Revised Proposal from	YUVARAJ S	medium	2026-03-04	92
Marble Remoal and Refixing at Phase 2	Marble Requirement	ARUN KUMAR V	medium	2026-03-05	91
Marble Remoal and Refixing at Phase 2	Get Quotes and update in	ARUN KUMAR V	high	2026-03-05	91
Marble Remoal and Refixing at Phase 2	Get Quotes and update in	YUVARAJ S	high	2026-03-05	91
Marble Remoal and Refixing at Phase 2	Marble Requirement	YUVARAJ S	medium	2026-03-05	91
BOQ Products Adding	Create New Products for I	N/A	medium	2026-03-05	91
Madipakkam Home Repair work	Fix New door at site with	SIVARAM C	medium	2026-03-08	88
Madipakkam Home Repair work	Fix New door at site with	RANJITH	medium	2026-03-08	88
BOQ Products Materials Creation	Given Excel Material Addi	N/A	medium	2026-03-09	87
BOQ Products Materials Creation	Materials collecting from	N/A	medium	2026-03-14	82
False Ceiling Revamp - Wood	Meeting with client to di	SAM	medium	2026-03-31	65
library project	Removing and shifting wor	RANJITH	medium	2026-03-31	65
library project	Removing and shifting wor	SAM	medium	2026-03-31	65
World Bank ODC	Prepare BOM	SIVARAM C	medium	2026-04-07	58
test	test demo	N/A	medium	2026-04-30	35
Carpet at Passage For Wood	Prepare BOQ and send to c	SAM	medium	2026-05-18	17

Repair and
Maintenance at
Wood - May 26

Delivery of Tiles at
Site

N/A

medium

						16
House Keeping Services	Get alternate agencies pr	N/A	medium	2026-05-19		16
Repair and Maintenance at Wood - May-26	Refixing of Existing Work	N/A	medium	2026-05-20		15
Wood - May-26	Prepare sketch a plan and	SIVARAM C	medium	2026-05-21		14
House Keeping Services	Provide Evaluation report	N/A	medium	2026-05-21		14
Repair and Maintenance at Wood - May-26	Prepare BOM	SIVARAM C	medium	2026-05-23		12
Yandaram Home Renovation	Get Pricing for Both Rent	ARUN KUMAR V	medium	2026-05-26		9
Raw water Plumbing line change from EB3 to EB2	Get Material and Labour P	ARUN KUMAR V	medium	2026-05-26		9
Yandaram Home Renovation	Get Pricing for Both Rent	YUVARAJ S	medium	2026-05-26		9
Raw water Plumbing line change from EB3 to EB2	Get Material and Labour P	YUVARAJ S	medium	2026-05-26		9
EB 3 restroom renovation	Prepare BOM	SIVARAM C	medium	2026-05-27		8
Marble Electrical work	Update Pricing Mentioning	ARUN KUMAR V	medium	2026-05-27		8
Marble Electrical work	Update Pricing Mentioning	YUVARAJ S	medium	2026-05-27		8
100" TV and Storage unit - Lumina	Prepare BOQ	SAM	medium	2026-05-27		8
Marble Electrical work	Need 3 quotes for all Ele	SIVARAM C	medium	2026-05-27		8
Marble Electrical work	Need 3 quotes for all Ele	ARUN KUMAR V	medium	2026-05-27		8
Marble Electrical work	Need 3 quotes for all Ele	YUVARAJ S	medium	2026-05-27		8
100" TV and Storage unit - Lumina	Prepare BOM	SIVARAM C	medium	2026-05-27		8
EB 3 restroom renovation	Prepare BOM	Sivakumar	medium	2026-05-27		8
100" TV and Storage unit - Lumina	Get Material and Labour P	ARUN KUMAR V	medium	2026-05-27		8
100" TV and Storage unit - Lumina	Get Material and Labour P	YUVARAJ S	medium	2026-05-27		8
100" TV and Storage unit - Lumina	Get Material and Labour P	SIVARAM C	medium	2026-05-27		8
EB 3 restroom renovation	Prepare BOQ	N/A	medium	2026-05-28		7
Solar Panel Installation	Get Pricing from Vendor	YUVARAJ S	medium	2026-05-28		7
Solar Panel Installation	Prepare BOM	SIVARAM C	medium	2026-05-28		7
EB 3 restroom renovation	Get Pricing for All Mater	ARUN KUMAR V	medium	2026-05-28		7
EB 3 restroom renovation	Get Pricing for All Mater	YUVARAJ S	medium	2026-05-28		7
Sales invoice Raising 2026-27	Verification of invoices	MOHAN RAJ C	medium	2026-05-28		7
Sales invoice Raising 2026-27	Verification of invoices	ZAMEELA BEGAM N	medium	2026-05-28		7
Customer Experience Centre Renovation	Get Material and Labour P	N/A	medium	2026-05-28		7
Customer Experience Centre Renovation	Get Material Details from	N/A	medium	2026-05-28		7
Customer Experience Centre Renovation	Prepare BOQ	N/A	medium	2026-05-28		7
Customer Experience Centre Renovation	Prepare BOM	N/A	medium	2026-05-28		7
Dalmia Cements - 4th Floor Renovation	Cost Comparison between v	YUVARAJ S	medium	2026-05-29		6
Dalmia Cements - 4th Floor Renovation	Create BOQ	MOHAN RAJ C	medium	2026-05-29		6

Get Material and
Labour C

YUVARAJ S

medium

					6
Solar Panel Installation	Prepare BOQ	SAM	medium	2026-05-29	6
Tiles Laying - Next	Get from KVP	ARUN KUMAR V	medium	2026-05-29	6
Tiles Laying - Next	Get from KVP	YUVARAJ S	medium	2026-05-29	6
Tiles Laying - Next	Get from Manoj	Sivakumar	medium	2026-05-29	6
Tiles Laying - Next	Get from Sunil	Sivakumar	medium	2026-05-29	6
Time strap Upgrade	Creation of new features	Rebecasuji.A	medium	2026-05-30	5
HR Operations	Meeting with sam sir	Samyuktha S	medium	2026-05-30	5
Bank Statement reconciliation CTI	Updating Entries in Zoho	ZAMEELA BEGAM N	high	2026-05-30	5
Bank Statement reconciliation CTI	Updating Entries in Zoho	MOHAN RAJ C	high	2026-05-30	5
Bank Statement reconciliation CTI	Updating entries as per B	N/A	high	2026-05-30	5
HR Operations	Meeting with sam sir	P PUSHPA	medium	2026-05-30	5
Time strap Upgrade	Creation of new features	DurgaDevi E	medium	2026-05-30	5
Dalmia Cements - 4th Floor Renovation	Proposal upload in Ariba	N/A	medium	2026-05-31	4
Time strap Upgrade	Designing architecture of	N/A	medium	2026-05-31	4
Time strap Upgrade	Development of Desktop Ag	Rebecasuji.A	medium	2026-05-31	4
Time strap Upgrade	Development of Desktop Ag	DurgaDevi E	medium	2026-05-31	4
Pending Payment Follow Up - 2025-26	Follow up call - Sampath	ZAMEELA BEGAM N	medium	2026-05-31	4
Pending Payment Follow Up - 2025-26	Follow up call - Sampath	MOHAN RAJ C	medium	2026-05-31	4
Financial Policies Creation	Drafting of financial pol	MOHAN RAJ C	medium	2026-06-02	2
Vendor Bills Reconciliation	Kumaran Accounts Reconcil	MOHAN RAJ C	medium	2026-06-02	2
Financial Policies Creation	Drafting of financial pol	ZAMEELA BEGAM N	medium	2026-06-02	2
Vendor Bills Reconciliation	Kumaran Accounts Reconcil	ZAMEELA BEGAM N	medium	2026-06-02	2
Aspire Systems	Aspire - Quotation	MOHAN RAJ C	medium	2026-06-03	1
Cafeteria Modification	Create Auto Cad Floor Dra	SAM	medium	2026-06-03	1
Sales invoice Raising 2026-27	Verification of KVP Const	ZAMEELA BEGAM N	medium	2026-06-03	1
HR Operations	Exit Form Preparation and	Samyuktha S	medium	2026-06-03	1
HR Operations	Exit Form Preparation and	P PUSHPA	medium	2026-06-03	1
Hexaware restroom renovation	BOQ PREPARATION FOR RESTR	YUVARAJ S	high	2026-06-03	1